Key:
BBP - Bureau for Public Procurement | MRED - Ministry of Energy Rural Development | CEA - Chief Economic Adviser | KERC - Kogi State Electricity Regulatory Commission

Streamlined Kogi State Electricity Market Investment Process Flow

Process & Timeline	Process Lead & Notes
Investor Engagement & Pre-Application Briefing DAY 1 - 3	**MRED & BPP:** • Intorductory session (physical or virtual) • Outline regulatory processes, land/grid availability, investment
Investor Pre-Qualification & BPP Registration DAY 4 - 6	**BPP:** • Submission of company profile, statutory documents • Due diligence & registration on the BPP procurement/investment portal
Expression of Interest (EOI) Submission DAY 7 - 10	**MRED & CEA:** • Basic project description, location, preliminary financial
Feasibility Review & Initial Screen DAY 11 - 15	**MRED (with Economic Team Input):** • Alignment checks with state energy priorities • Basic screening of investor's capacity and project structure • Basic screening of investor's capacity and project structure
Submission of Full Investment Proposal DAY 16 - 22	**Investor → Chief Economic Adviser (via MRED):** • Documents: Feasibility study, Business plan & financial model, ESIA summary, Risk & implementation plan, Projected state impact
Economic & Regulatory Evaluation DAY 23 - 30	**Economic Team (MRED, KSERC, BPP)** • Deep technical, financial & ESIA evaluation • Review of risks, regulatory compliance, social/environmental safeguards • Consolidated recommendation memo
Policy Clearance / In-Principle Approval DAY 31 - 35	**MRED & Economic Adviser:** • Issuance of Clearance Letter or feedback for revision
Issuance of BPP Certificate of No Objection DAY 36 - 40	**BPP:** • Confirms procurement and policy compliance • Mandatory before licensing
License / Permit Application Submission DAY 41 - 45	**Investor → KSERC:** • Attachments: • Clearance letter, BPP certificate ESIA report, Power evacuation plan
KSERC Regulatory Evaluation DAY 46 - 52	**KSERC:** • Legal, technical, and market impact review • Focus on consumer protection, technical standards, and safety
Site Verfication & Community DAY 53 - 58	**KSERC & MRED:** • Physical site visit • Host community engagement • Verify social license and land use status
License / Permit Issuance DAY 59 - 63	**KSERC:** • Issuance of official license with clear terms and conditions
Post-Issuance Support & MoU Signing DAY 64 - 67	**MRED, KSERC & BPP:** • Signing of MoU on state facilitation (land, interconnections, tax incentives • Liaison structure for investor support
Compliance orientation & Monitoring DAY 68 - 70	**KSERC (with MRED & BPP):** • Investor onboarding into compliance protocols • Establish periodic reporting and monitoring schedule